



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	9/21/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Leescape, HO, Land Tech
REPORT NO.	173	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	INSPECTOR	Pat Conley

DAY 248 OF 276 CALENDAR DAYS (added by CO #6 – 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm HOURS OBSERVED: 10:30 am to 12:00 pm and 2:00 to 3:00 pm
 WEATHER: 80 F VISITORS ON SITE: Vinyard (concrete in AM and density tests in PM)

WORK DESCRIPTION: RMCI building manhole at Montgomery Park at booster station; trenching and placing 3" waterline north of tanks; Advance Barricading is putting up signs at California on south side; HO is placing curb in pocket park area - #3 continuous in the curb per details; Land Tech is working between California and the church parking lot placing lateral irrigation lines; LeeScapes is placing recycled concrete seat wall at Comanche on the north side of the channel.

No photos today.