



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	9/29/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Leescape, HO, Land Tek, Bixby
REPORT NO.	179	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 256 OF 276 CALENDAR DAYS (added by CO #6 – 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
 WEATHER: 59°F -84°F

HOURS OBSERVED: 8:00 to noon
 VISITORS ON SITE: DP Tank, JD Inpsection

WORK DESCRIPTION: RMCI placed cover on the shade structure today and continues welding. Guzman on site with loader and trucks removing excess material mostly at the park today. Bixby placing electrical conduit on the east side of the bridge with junction boxes. Land Tek placing laterals on the south side of the channel working west to Comanche. Pressure testing with Sites Southwest. Leescapes began staining seat walls today.



RMCI placed the top on the shade structure today and continues welding.



Land Tek trenching and placing lateral lines on the south side of the channel east of Comanche.