



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	9/30/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Leescape, Land Tek, Guzman, Cartesian
REPORT NO.	180	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 257 OF 276 CALENDAR DAYS (added by CO #6 – 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
 WEATHER: 54°F -79°F

HOURS OBSERVED: 9:00 am to 1:30 pm
 VISITORS ON SITE: None

WORK DESCRIPTION: RMCI continues to weld on the new shade structure. They are also working on the cables and eye bolts at the WQS. JD Inspection is scheduled back on Monday. RMCI also grading in the pocket park and applying stain to the existing shade structure slab. Land Tek Pressure tested four areas in the am with all passing (Valves 5, 6, 8 & 9). Crews began backfilling in these areas in the pm. Leescapes staining seatwalls. Guzman on site for ½ day, removed 50 CY +/- of excess material. Bixby not on site today due to over time hours.



Leescapes have stained the seat walls in the pocket park. RMCI working on the grading.



RMCI applied stain to the existing concrete slab at existing shade structure.