



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	10/10/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Leescape, Land Tek, Bixby, HO
REPORT NO.	186	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 267 OF 285 CALENDAR DAYS (added by CO #7 – 9 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
 WEATHER: 44°F -69°F

HOURS OBSERVED: 7:30 to 9:00 am and 12:00 to 4:30 pm
 VISITORS ON SITE: Bominite, Jesse with SSW

WORK DESCRIPTION: RMCI backfilling at the water booster station and preparing grade for the slabs that will be placed above the tanks and the station. Land Tek worked Saturday placing a concrete pad and placing the controller box. They also set the master valve. Today they pressure tested the rest of the mainline on the north side of the channel from the shade structure to San Pedro. (150 psi at 4 hours, all passed) They also tested 3 lateral lines east of Comanche on the south side of the channel, with all passing. They also received some plants and began digging holes for trees between San Pedro and California. Leescapes building the seat wall under the shade structure and then has only one shorter wall to build. Bixby trenched, placed wires and backfilled on the east side of Comanche to get power to the controller and master valve. HO forming edger curbs along the south side of the channel between San Pedro and Comanche. Bominite placed the plaza art near California.



Land Tek working with Bixby to get power to the controller.



Bominate places the plaza art near California.