



# Daily Report

## HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	10/17/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Leescape, Land Tek, HO, Scotts Fence
REPORT NO.	191	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

### DAY 274 OF 285 CALENDAR DAYS (added by CO #7 - 9 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm  
 WEATHER: 46°F -78°F

HOURS OBSERVED: 8:00 to 10:30 am and 1:30 to 3:00 pm  
 VISITORS ON SITE: Sites Southwest

**WORK DESCRIPTION:** RMCI continues to grade with the Bobcat. AAI will move in once grades are with one tenth of finish grades. Land Tek received a load of plants and Jesse with Sites Southwest was on site for plant inspection at 2:30 pm. They also received more rock (cobbles). Scotts Fence placing pipe gates as per sketches given to the contractor by SEC. They completed the gate installation on California but they have not placed adjoining pipe fence that goes with the gate. HO completed forming the edger curbs on the south side of the channel between San Pedro and Comanche. They have one on the north side of the channel to complete tomorrow.



Land Tek placing rock in landscape areas on the south side of the channel west of California