



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	10/18/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Leescape, Land Tek, HO, Scotts Fence, Cartesian
REPORT NO.	192	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 275 OF 285 CALENDAR DAYS (added by CO #7 - 9 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
 WEATHER: 41°F -66°F

HOURS OBSERVED: 8:00 to 10:30 am and 12:30 to 3:30 pm
 VISITORS ON SITE: Weekly progress meeting

WORK DESCRIPTION: RMCI continues to grade for rough grade on the trails. Land Tek had another delivery of plants today. Jesse with Sites Southwest was on site to check the plants. They are trenching to place laterals lines on the north side of the channel. They are also placing pinion trees that were delivered yesterday. Scotts Fence placed the pipe gates at San Pedro and at Comanche today. No adjacent pipe fence placed yet. HO poured the edger curbs this morning. They have set the forms for the exposed aggregate under the shade structure.



HO prepared subgrade and set forms for exposed aggregate under the shade structure.



Land Tek trenching for laterals on the north side of the channel.