



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	11/4/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Land Tek, DP Tank
REPORT NO.	205	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 292 OF 315 CALENDAR DAYS (added by CO #7 – 9 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
WEATHER: 41°F -65°F

HOURS OBSERVED: 8:30 and 1:30 pm
VISITORS ON SITE: Pat Conley

WORK DESCRIPTION: RMCI continues to grade at Montgomery Park and east of the shade structure on the north side of the channel. RMCI will be working tomorrow placing the picnic tables at Montgomery Park. Land Tek trenching for laterals that run on both the east and west side of the shade structure. They are working tomorrow to place the pipe and will pressure test on Monday. DP Products received their WBS parts as discussed in Tuesdays meeting. They worked with Land Tek to test the water booster station. There were some kinks worked out and testing will resume on Monday. Parks will be out on Monday to test the south side of the park. Scotts Fence on site painting pipe rail east of the trailer and near Comanche. They have also touched up areas at the pocket park.



Land Tek working on the north side of the channel.