



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	11/9/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Land Tek, DP Tank
REPORT NO.	208	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 297 OF 315 CALENDAR DAYS (added by CO #7 - 9 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
WEATHER: 31°F -53°F

HOURS OBSERVED: 8:30 and 10:30 am
VISITORS ON SITE: COA Parks, Jesse w/SSW, Pat Conley w/SEC

WORK DESCRIPTION: RMCI Removed and placed back about 25 lf of 3' sidewalk at Montgomery Park. This was theirs to do and was not part of the project. They also placed the additional bollard at San Pedro on the south side of the gate. They poured the invert in the 8' MH on the water harvesting line. Land Tek continued to work on the north side of the channel between San Pedro and Comanche placing cobbles and boulders. Also crews working in Montgomery Park. Bob with DP Products on site working in the WBS.



Land Tek placed concrete at bore under the seat wall.



Land Tek placing boulders on north side of the channel at PP.