



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	11/15/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Land Tek, DP Tank, HO
REPORT NO.	212	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 303 OF 329 CALENDAR DAYS (added by CO #10 - 14 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
WEATHER: 34°F -58°F

HOURS OBSERVED: 7:30 to 9:30 am and 11:00 to 3:00 pm
VISITORS ON SITE: Weekly progress meeting

WORK DESCRIPTION: RMCI working on cleaning the site, doing some grading and helping subs. Land Tek Pressure testing the irrigation lines at Montgomery Park. The first test failed due to a bad gauge, the second test passed. HO stripping forms and removing construction materials from the site. The trailer and the yard will be moved out this week. DP Products communicating as needed.



Landscaping and cobbles complete behind the shade structure.