



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	3/7/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage, PRS, All American, Superior
REPORT NO.	35	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 50 OF 240 CALENDAR DAYS
DAY 50 OF 120 CALENDAR DAYS BID LOT NO. 2

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
 WEATHER: Cloudy, windy, 30°F - 61°F

HOURS OBSERVED: 7:30 am to 1:30 pm and 2:30 to 3:00pm
 VISITORS ON SITE: Kurt W., Mike Kline, Vinyard

WORK DESCRIPTION: RMCI has a full crew placing 30" RCP. All American placed MH base at 15+80 at 11:45am 2 trucks. Guzman continues to work rough grade from 24+00 to San Pedro Bridge. They also continue to remove lining under the bridge. They have an excavator on the west side as of today finishing up those removals. Superior began placing shotcrete at 8:30am placing 80 CY only because of afternoon winds. PRS tied #4 rebars along the northside top channel on outside of curve at 26+00 to fill gap to forms.



RMCI continues placing 30" RCP at Sta. 15+80



Shotcrete – this is about 50
CYs into the first pour