



## Daily Report

### HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	4/12/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage, Cartesian, Superior
REPORT NO.	61	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

**DAY 86 OF 247 CALENDAR DAYS (CO #2 added 7 Cal Days)**

**DAY 86 OF 127 CALENDAR DAYS BID LOT NO. 2 (CO #2 added 7 Cal Days)**

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 8:00 to 9:30 am to 1:00 to 4:00 pm

WEATHER: Clear 41°F - 70°F

VISITORS ON SITE: Vinyard, Weekly progress meeting

**WORK DESCRIPTION:** RMCI continues to work fine grade and fixing damaged areas (mostly at toes) from the end of the Ramp to the WQS. They are also forming the Sill Wall that is on the north side of the channel east of the San Pedro Bridge. Guzman continues to remove excess material and works rough grade down to the BOP. PRS is not on site. Superior placed 105 CY of shotcrete today stopping about 5' from the ramp area. The plan is to shoot the entire ramp section of the channel with no joints.



Contractor removed silts and rebar mats from the WQS.



Guzman removing excess material and working rough grade down to the BOP