



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	4/15/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage, Cartesian, Superior
REPORT NO.	64	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 89 OF 247 CALENDAR DAYS (CO #2 added 7 Cal Days)

DAY 89 OF 127 CALENDAR DAYS BID LOT NO. 2 (CO #2 added 7 Cal Days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 8:00 to 11:00 am

WEATHER: Clear 39°F - 69°F Breezy

VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI continues to work fine grade west of the WQS. Guzman worked until 2:30 continuing with grading down to BOP. PRS not on site today. Superior placed 100 cy of shotcrete.



RMCI working on fine grade west of the WQS.