



# Daily Report

## HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	4/21/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage, Cartesian
REPORT NO.	69	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

**DAY 95 OF 247 CALENDAR DAYS (CO #2 added 7 Cal Days)**

**DAY 95 OF 127 CALENDAR DAYS BID LOT NO. 2 (CO #2 added 7 Cal Days)**

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 10:30 to 12:00am and 3:00 to 4:30 pm

WEATHER: Clear 53°F - 82°F Breezy

VISITORS ON SITE: Vinyard

**WORK DESCRIPTION:** RMCI moved the gravity flow line into the channel, where channel is completed, so that crews can grade next week. Contractor working on the WQS finishing rebar and placing embeds. The lab is set up for tomorrow for a 1:00 pour on the WQS. Guzman working on rough grade from Sta. 8+25 to BOP. Most excess material has been removed from the channel. PRS in not on site. Superior is cleaning up splatter under the bridge. No shotcrete today.



Embeds for the WQS, Contractor began placing in the PM



Guzman removing concrete channel lining at the BOP minus. Gravity flow line has been extended to keep flows out of work area.