



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

| | | | |
|------------------|------------|--------------------|-------------------|
| REPORT DATE | 4/25/11 | PRIME CONTRACTOR | RMCI |
| COA PROJ. NO. | 527481 | SUB-CONTRACTORS | Guzman, Advantage |
| REPORT NO. | 71 | PROJECT MANAGER | Jim Spinello |
| AMAFCA PROJ. NO. | 400 154001 | OTHER INSPECTOR(S) | Rhonda Hice |

DAY 99 OF 247 CALENDAR DAYS (CO #2 added 7 Cal Days)

DAY 99 OF 127 CALENDAR DAYS BID LOT NO. 2 (CO #2 added 7 Cal Days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 11:00 am to 4:30 pm

WEATHER: Clear 45°F - 69°F Breezy

VISITORS ON SITE: Vinyard, Russ C. and Pat C.

WORK DESCRIPTION: RMCI continues to fine grade west of the WQS. A crew continuing to place embeds at WQS. Guzman fixing the bottom of the channel where the gravity line came loose and let the water run down the subgrade the last few hundred feet to the BOP. Also began fill on the south side of the channel from 24+00 to California, processing the material and putting down lifts. PRS not on site. No shotcrete today.



Guzman placing fill on the south side of the channel from 24+00 to California. Also shows the gravity flow line in the channel.



RMCI continues to fine grade west of the WQS and also continues placing embeds and steel at the WQS