



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

| | | | |
|------------------|------------|--------------------|--|
| REPORT DATE | 4/27/11 | PRIME CONTRACTOR | RMCI |
| COA PROJ. NO. | 527481 | SUB-CONTRACTORS | Guzman, Advantage, PRS, Superior, Brundage-Bone, Cartesian |
| REPORT NO. | 73 | PROJECT MANAGER | Jim Spinello |
| AMAFCA PROJ. NO. | 400 154001 | OTHER INSPECTOR(S) | Rhonda Hice |

DAY 101 OF 247 CALENDAR DAYS (CO #2 added 7 Cal Days)

DAY 101 OF 127 CALENDAR DAYS BID LOT NO. 2 (CO #2 added 7 Cal Days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 7:30 to 10:30 am and 1:00 to 4:00 pm

WEATHER: Clear 38°F - 66°F Windy, cloudy

VISITORS ON SITE: Vinyard, Sertil Kanbar COA SD, Kurt W.

WORK DESCRIPTION: RMCI fine grading channel from 11+50 going west placing top forms. They poured the footing to the WQS at 1:00 pm at 100 + CY's with a pump truck. Guzman placing fill on the south side of the channel 24+00 to California. PRS on site placing rebar and moving mats from the north side. Superior placed 120 CY's of shotcrete from 13+60 to 12+85.



Guzman bring up lifts on the south side of the channel.



RMCI placing concrete at WQS in the forefront and Superior is placing shotcrete in the background.