



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	4/29/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage, PRS, Superior, Brundage-Bone, Cartesian
REPORT NO.	75	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 103 OF 247 CALENDAR DAYS (CO #2 added 7 Cal Days)

DAY 103 OF 127 CALENDAR DAYS BID LOT NO. 2 (CO #2 added 7 Cal Days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 9:00 to 11:30 am

WEATHER: Clear 46°F - 86°F Windy, pt cloudy

VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI grading around the WQS including fine grading on channel slopes. Crews continue to fine grade and place top forms to 10+00 +/- . Guzman continues grading on the north and south side of the channel between San Pedro and California. PRS tying rebar behind RMCI and Superior placing shotcrete behind them. Superior placed 100 CY's today. RMCI still scheduled to work Saturday.



RMCI grading around the WQS footing, Superior and PRS in the background.