



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	5/3/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage, PRS, Superior
REPORT NO.	77	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 107 OF 247 CALENDAR DAYS (CO #2 added 7 Cal Days)

DAY 107 OF 127 CALENDAR DAYS BID LOT NO. 2 (CO #2 added 7 Cal Days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 8:00 to 10:00 and 1:00 to 4:00 pm

WEATHER: P. Cloudy 43°F -70°F

VISITORS ON SITE: Vinyard, Cores

WORK DESCRIPTION: RMCI continues to fine grade the channel and place top forms up to 9+50 +/- . The north slope of the channel needs to be graded and compacted from 9+50 to the BOP and the BOP removals are not completed. Guzman grading on the north side of the channel, both direction from the San Pedro Bridge. PRS on site placing rebar around the WQS. Superior placed 80 CY of shotcrete.



Guzman grading on the north side of the channel west of the San Pedro Bridge



RMCI crews fine grading south side of the channel. Superior placing shotcrete in the background.