



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	5/9/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Superior, PRS, Cartesian
REPORT NO.	81	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 113 OF 253 CALENDAR DAYS (added by CO #3 - 6 calendar days)

DAY 113 OF 133 CALENDAR DAYS BID LOT NO. 2 (added by CO #3 - 6 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 8:00 to 10:00 am and 1:30 to 3:00 pm

WEATHER: Pt Cloudy and Windy 48°F -79°F

VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI crews re- saw cut the BOP because of the nicks and spalls on the original cut. Crews working fine grade to the new BOP 5+68+/- . They also poured about 4 cy into the sill wall from Sta 11+00 to 11+75. This is a portion of the sill wall at this location. PRS placing rebar in the channel to Sta 6+50. Superior placed 80 cy of shotcrete in the am and stopped at 12:30 pm due to high winds.



RMCI working fine grade and PRS placing rebar mats.



RMCi finishing concrete placed in the sill wall from 11+00 to 11+75