



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

| | | | |
|------------------|------------|--------------------|------------------------------------|
| REPORT DATE | 5/10/11 | PRIME CONTRACTOR | RMCI |
| COA PROJ. NO. | 527481 | SUB-CONTRACTORS | Advantage, Superior, PRS Cartesian |
| REPORT NO. | 82 | PROJECT MANAGER | Jim Spinello |
| AMAFCA PROJ. NO. | 400 154001 | OTHER INSPECTOR(S) | Rhonda Hice |

DAY 114 OF 253 CALENDAR DAYS (added by CO #3 - 6 calendar days)

DAY 114 OF 133 CALENDAR DAYS BID LOT NO. 2 (added by CO #3 - 6 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 7:30 to 9:00 am and 1:00 to 3:30 pm

WEATHER: Pt Cloudy windy 46°F -74°F

VISITORS ON SITE: Vinyard, Weekly progress meeting

WORK DESCRIPTION: RMCI forming sill wall from 11+75 to 13+00 and working fine grade to BOP. PRS placing rebar in the channel bringing the slopes up to the 6+50. Superior placed 100 CY of shotcrete.



Superior placing shotcrete.



RMCI crews Cleaning the plates at the WQS and forming sill wall in the background.