



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	5/11/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Superior, PRS Cartesian
REPORT NO.	83	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 115 OF 253 CALENDAR DAYS (added by CO #3 –6 calendar days)

DAY 115 OF 133 CALENDAR DAYS BID LOT NO. 2 (added by CO #3 -6 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 11:00 am to 1:00 pm and 3:00 to 4:00 pm

WEATHER: rain in pm, windy 47°F -65°F

VISITORS ON SITE: Vinyard densities

WORK DESCRIPTION: RMCI finishes forming the sill wall from 11+75 to 13+00 and pours at 2:00 pm. Another crew trenching for irrigation crossing east of the Comanche Bridge at Sta 6+25. Superior placed 90 CY of shotcrete ending at Sta. 7+75. No concrete testing today. Afternoon rains over the site brought collected storm waters into the channel at the San Pedro Bridge. RMCI had a berm across the channel with the irrigation crossing. Waters that built up behind the berm were pumped downstream and precautions were taken to protect the existing edge of the channel at the Comanche Bridge.



RMCI trenched for irrigation crossing at 6+25.



RMCI crew protecting the edge of the existing channel as storm drain waters threaten to wash down.