



# Daily Report

## HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	5/12/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Superior, PRS Cartesian
REPORT NO.	84	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

**DAY 116 OF 253 CALENDAR DAYS (added by CO #3 -6 calendar days)**

**DAY 116 OF 133 CALENDAR DAYS BID LOT NO. 2 (added by CO #3 -6 calendar days )**

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 7:30 to 8:30 am and 11:00 to 12:00

WEATHER: clear breezy 44°F -67°F

VISITORS ON SITE: Vinyard, coring

**WORK DESCRIPTION:** RMCI removed earth berms and plastic placed as precaution from storm drain waters yesterday. This required cleanup and some re-compaction. A small amount of wet material was removed but not much damaged occurred. Superior placed 90 CY of shotcrete to the rundown not wanting to bulkhead in front of the rundown.



Storm Drain waters were pumped out and trench was backfilled at 6+25.



Vinyard on site coring at EOP where grades are high not allowing proper drainage. 5 cores were taken.