



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	5/13/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage
REPORT NO.	85	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 117 OF 253 CALENDAR DAYS (added by CO #3 –6 calendar days)
DAY 117 OF 133 CALENDAR DAYS BID LOT NO. 2 (added by CO #3 -6 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm HOURS OBSERVED: 7:30 to 8:00 am and 9:30 to 11:00
WEATHER: clear 50°F -79°F VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI worked until noon today. Preparing forms on sill wall 12+50 to 13+00, will pour on Monday. RMCI crews also placing rebar in the last 100 ft of channel tying into the existing channel. (PRS not on site) Guzman on site with only a backhoe, removing vegetation within work site, mostly up against walls, all above San Pedro. Superior to place shotcrete on Monday.



Guzman removing vegetation inside the right of way.



Contractor cleaning and rubbing sill wall. 11+00 to 12+50