



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	5/17/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Superior
REPORT NO.	87	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 121 OF 253 CALENDAR DAYS (added by CO #3 - 6 calendar days)

DAY 121 OF 133 CALENDAR DAYS BID LOT NO. 2 (added by CO #3 - 6 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 8:00 to 10:00 am and 1:00 to 4:00 pm

WEATHER: pt cloudy 50°F -76°F

VISITORS ON SITE: Weekly Progress Meeting

WORK DESCRIPTION: RMCI extending gravity drainline to include the crossing on the west side of the Comanche bridge. Crews removing forms on the sill wall, north side of the channel and starting the sill wall on the south side. Superior placed about 80 Cy's of shotcrete completing the channel lining.



Superior placing shotcrete tying into the existing channel at the BOP.



Crews extending the gravity drainline pipe to enable the contractor to cut channel for irrigation crossing.