



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	5/18/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Superior
REPORT NO.	88	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 122 OF 253 CALENDAR DAYS (added by CO #3 - 6 calendar days)

DAY 122 OF 133 CALENDAR DAYS BID LOT NO. 2 (added by CO #3 - 6 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 8:00 to 11:00 am

WEATHER: pt cloudy 49°F -70°F

VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI forming the sill wall on the south side of the channel and poured at 2:00 pm. Crews performing general cleanup along the channel. Superior on site cleaning up equipment and moving off site.



RMCI forming sill wall on the south side.