



## Daily Report

### HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	5/19/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Guzman
REPORT NO.	89	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

**DAY 123 OF 253 CALENDAR DAYS (added by CO #3 - 6 calendar days)**

**DAY 123 OF 133 CALENDAR DAYS BID LOT NO. 2 (added by CO #3 - 6 calendar days)**

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 8:00 to 10:00 am and 12:00 to 1:00 pm

WEATHER: clear 45°F -65°F

VISITORS ON SITE: Vinyard

**WORK DESCRIPTION:** RMCI began excavation for the 24" water harvesting line left to be tied in on the east side of Comanche up to and including the MH at Sta 5+79 tying into road crossing pipe. Guzman on site hauling off the debris, shotcrete and trash cleaned up by the RMCI. Gravity drain line broke at Station 6+75 and had to be repaired. Saturate material was trenched up with the 24" PVC line and was mixed in the backfill.

No photos today.