



# Daily Report

## HAHN ARROYO PROJECT – PHASE 1 – 2011

<b>REPORT DATE</b>	5/23/11 - 5/25/11	<b>PRIME CONTRACTOR</b>	RMCI
<b>COA PROJ. NO.</b>	527481	<b>SUB-CONTRACTORS</b>	Advantage, Peerless (II), All American
<b>REPORT NO.</b>	91	<b>PROJECT MANAGER</b>	Jim Spinello
<b>AMAFCA PROJ. NO.</b>	400 154001	<b>OTHER INSPECTOR(S)</b>	Rhonda Hice

**DAY 129 OF 253 CALENDAR DAYS (added by CO #3 – 6 calendar days)**

**DAY 129 OF 133 CALENDAR DAYS BID LOT NO. 2 (added by CO #3 - 6 calendar days)**

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 12:00 to 4:30 pm

WEATHER: 55°F -84°F

VISITORS ON SITE: Vinyard

**WORK DESCRIPTION:** (Mon-Wed) RMCI completed work on the harvest pipe on the east side of Comanche and moved equipment to the west side where they had already placed construction fence and removed trees. The rundown on the north side of the channel at Sta. 6+50 was poured on Monday. See change order No. 4. All American set barrels on MH base Sta. 5+79. Peerless (Indian Investors) has dug footing from Wall Sta 0+00 to Sta. 1+75. (About Sta. 21+90 to Sta. 23+65 Lt channel sta.)



Water harvesting tanks delivered and placed at Montgomery Park.