



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	5/26/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless (II)
REPORT NO.	92	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 130 OF 253 CALENDAR DAYS (added by CO #3 – 6 calendar days)

DAY 130 OF 133 CALENDAR DAYS BID LOT NO. 2 (added by CO #3 - 6 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 8:00 to 8:30 am and 11:00 am to 2:30 pm

WEATHER: 57°F -86°F

VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI worked a long day until 6:30 pm removing the channel lining at the EOP. PRS is setup first thing in the morning to tie rebar and Vinyard will be out to test subgrade. Peerless continues to work on the footing as mentioned at 0+00 to 1+75 (21+90 to 23+65). They are laying out rebar to place in the footing.



Temporary WQS placed west of the San Pedro Bridge.



RMCI removing a portion of channel lining. Contractor worked late to finish removals.