



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	5/31/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless (II)
REPORT NO.	94	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 135 OF 253 CALENDAR DAYS (added by CO #3 – 6 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 8:00 to 10:30 am and 1:00 to 4:00 pm

WEATHER: 59°F -89°F

VISITORS ON SITE: Vinyard, Weekly progress meeting

WORK DESCRIPTION: RMCI removing channel lining at irrigation crossing west of the Comanche Bridge. Guzman had an end dump on site for 2 loads of debris from last weeks channel removal at BOP. Peerless placing steel for wall footings on north side of the channel 0+00 to 1+75. They will pour tomorrow at 9:00 am using Duke City.



RMCI removing channel lining west of the Comanche Bridge for Irrigation crossing.



Delivery of the WQS