



# Daily Report

## HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	6/3/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless (II), D&R Tank
REPORT NO.	97	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

### DAY 138 OF 253 CALENDAR DAYS (added by CO #3 - 6 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm  
 WEATHER: 61°F -91°F

HOURS OBSERVED: 11:00 am and 12:30 pm  
 VISITORS ON SITE: Vinyard, Jesse with JD

**WORK DESCRIPTION:** RMCI had to remove saturated material in the irrigation trench crossing west of Comanche due to the unmarked waterline from yesterday afternoon. Dry material was placed and compacted. The sleeve and 3" line were installed. Peerless continues to trench footings. Reminded the foreman that the subgrade is one foot and the densities are only good for 24 hrs. D&R tank onsite tack welding the structure in place, need structural certifications and welding codes. Some of the legs of the WQS need to be shimmed, an RFI will be issued.



At irrigation crossing 4" waterline encountered and will be repaired today.



After clean up and subgrade processed and compacted the sleeve with the 3" irrigation line was placed.



WQS tacked into place.