



# Daily Report

## HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	6/6/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless (II)
REPORT NO.	98	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

### DAY 141 OF 253 CALENDAR DAYS (added by CO #3 - 6 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 11:30 am to 1:00 pm and 2:30 to 4:00 pm

WEATHER: 59°F -93°F

VISITORS ON SITE: Vinyard, Bundage Bone

**WORK DESCRIPTION:** RMCI worked Saturday until 3:30 pm backfilling the channel at the irrigation crossing. No notification so there was no inspection or lab on site. Checked the subgrade and lined up Vinyard at 10:00 today for a density. All looked good. RMCI poured at 2:00 pm at the same location. Peerless continues to dig footings on the north side of the channel east of San Pedro. They are waiting for mortar color to start laying block. Contractor continues to be responsible for the watering of the park in areas where sprinklers heads have been turned off.



Block on site should begin placing tomorrow.



RMCI placing concrete at channel crossing west of Comanche.