



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	6/7/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless (II)
REPORT NO.	99	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 142 OF 253 CALENDAR DAYS (added by CO #3 - 6 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 8:00 to 9:00 am and 1:00 to 4:00 pm

WEATHER: 60°F -92°F

VISITORS ON SITE: Vinyard, Weekly progress meeting

WORK DESCRIPTION: RMCI cutting the channel west of Comanche for the 18" pipe penetration from the water harvesting. Peerless continues to dig wall footing and will be placing rebar today and tomorrow morning and pouring at 1:30 tomorrow.



RMCI began cut on the 18" Pipe Penetration.