



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	6/8/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless (II), Guzman
REPORT NO.	100	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 143 OF 260 CALENDAR DAYS (added by CO #4 – 7 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 7:30 to 9:00 am and 1:00 to 3:00 pm

WEATHER: 59°F -92°F

VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI completed the saw cut at the 18" pipe penetration west of Comanche. (Making cut square to the channel.) Crews prepared subgrade and rebar and poured concrete to encase the sonatube. Guzman moving dirt from cut on the north side to fill on the north and south sides adjacent to sill walls. Peerless placed 25 Cy in wall footing in Wall C.



RMCI saw cut 18" pipe penetration to be perpendicular to channel