



# Daily Report

## HAHN ARROYO PROJECT – PHASE 1 – 2011

<b>REPORT DATE</b>	6/10/11	<b>PRIME CONTRACTOR</b>	RMCI
<b>COA PROJ. NO.</b>	527481	<b>SUB-CONTRACTORS</b>	Advantage, Peerless (II), Guzman, D&R Tank, Cartesian
<b>REPORT NO.</b>	102	<b>PROJECT MANAGER</b>	Jim Spinello
<b>AMAFCA PROJ. NO.</b>	400 154001	<b>OTHER INSPECTOR(S)</b>	Rhonda Hice

### DAY 145 OF 260 CALENDAR DAYS (added by CO #4 – 7 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm  
 WEATHER: 59°F -91°F

HOURS OBSERVED: 8:00 to 11:00 am and 12:00 to 3:00 pm  
 VISITORS ON SITE: Vinyard

**WORK DESCRIPTION:** RMCI placed plug into the pipe at the MH downstream of the Cattleguard. Crews working general clean up and they also pressure tested the 3" DI line that crosses the channel at 3+00 on the west side of Comanche. Peerless placed horizontal rebar today at the first course of block and will grout on Monday. Guzman on site checking for and preparing to make removals on Monday. D&R tank on site until 11:00 am.



Guzman backfilled against the sill walls. D&R Tank welders on site making adjustments to the tacked in place WQS



The WQS was rotated about 1" on the NE corner holding the NW corner as is. The white chalk line shows the difference.