



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	6/14/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless (II), Guzman, D&R Tank, Cartesian, Land-Tek
REPORT NO.	104	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 149 OF 260 CALENDAR DAYS (added by CO #4 – 7 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 10:30 am and 4:00 pm

WEATHER: 60°F -94°F

VISITORS ON SITE: Vinyard, Weekly Progress meeting, JD
Inspection and Pace Ironworks

WORK DESCRIPTION: RMCI relocated the existing 4" and the 2" irrigation line in the park north of the channel. Contractor also replaced the sidewalk that was removed for the irrigation crossing at 3+00 west of Comanche. Guzman began removals of sidewalk, drivepad and asphalt on California. Peerless prepared subgrade and began placing rebar at the east end of Wall "C". D&R Tank had their Inspection by JD and are completing the welds and/or fixes required. Land-Tek on site placing sleeves.



D&R Tank Welders working on WQS.



RMCI relocating existing 4" irrigation line north side of the channel.