



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	6/23/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless (II), Guzman, Scotts Fence, Cartesian, Land-Tek, HO
REPORT NO.	111	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 158 OF 260 CALENDAR DAYS (added by CO #4 – 7 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
 WEATHER: 66°F -100°F

HOURS OBSERVED: 8:00 to 10:30 am and 1:30 to 4:00 pm
 VISITORS ON SITE: Vinyard,

WORK DESCRIPTION: RMCI Trenched the main line irrigation trench for Land-Tek. They encountered rock, concrete and other debris that Land-Teks trencher could not handle. HO poured at 8:00 am and 2:00 pm placing all the curb and gutters prepared yesterday (the NE on San Pedro and the two easterly on Comanche) and then the drivepad at the SE corner of bridge at Comanche at 2:00. Peerless was on site with damp proofing and the PVC line for the drain. They have drilled and placed the weep holes (PVC) and grouted them into place. There is an area from 0+00 to 2+00 that still requires finish grade so that the weep holes can be placed. Jose with Peerless has started the excavation for the "B" wall west of Comanche. Scotts Fence out priming some of the welds but because of the trenching of the mainline (LandTek) adjacent and some 10' away, they decided to wait until tomorrow to continue with priming and painting avoiding the dust.



Because of existing debris (Rock, concrete, wire fencing, etc) RMCI trenched for the main irrigation for Land-Tek.



Land-Tech trenching next to the channel at San Pedro.