



# Daily Report

## HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	7/8/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless (II), Cartesian, Leescape, Albuq Asphalt, Land Tek
REPORT NO.	121	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

**DAY 173 OF 274 CALENDAR DAYS (added by CO #5 – 14 calendar days)**

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm  
WEATHER: 71°F -98°F

HOURS OBSERVED: 10 to 12 pm and 1 to 3 pm  
VISITORS ON SITE: Vinyard

**WORK DESCRIPTION:** RMCI cleaning up the construction yard preparing to move the office trailer to be able to work within the pocket park. Peerless working on Wall "C" damp proofing, placing drain line, and gravel with fabric. (The gravel was the 1 ½" newly submitted and approved) Land-Tek on site to re compact trenches. Leescape working on the wall seat left at noon. AAI on site paving patches on Comanche and San Pedro around the median curb placed Wednesday.



Albuquerque Asphalt placing base course in patches on Comanche.



Peerless placing drain line with gravel and fabric.