



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	7/15/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless (II), Leescape, Ho
REPORT NO.	126	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 180 OF 274 CALENDAR DAYS (added by CO #5 - 14 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
 WEATHER: 70°F -94°F

HOURS OBSERVED: 7:30 am to 12:00 pm
 VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI performed removals north side of the channel west of California so that the wall seat could be graded and location approved by Sites SW. Crews continue to placed area drains and backfill began today. Peerless continues to dig wall footing on Wall "D". Leescape continues to build the seat wall on the south side of the channel west of California. HO set forms and placed pins for pin curb in San Pedro.



Peerless digging footing for Wall "D"



HO setting forms for pin curb in San Pedro