



# Construction Daily Report

## HAHN ARROYO PROJECT – PHASE 1 – 2011

<b>REPORT DATE</b>	7/18/11	<b>PRIME CONTRACTOR</b>	RMCI
<b>COA PROJ. NO.</b>	527481	<b>SUB-CONTRACTORS</b>	Advantage, Peerless (II), Leescape
<b>REPORT NO.</b>	127	<b>PROJECT MANAGER</b>	Pat Conley
<b>AMAFCA PROJ. NO.</b>	400 154001	<b>OTHER INSPECTOR(S)</b>	Rhonda Hice

### DAY 183 OF 274 CALENDAR DAYS (added by CO #5 – 14 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm  
 WEATHER: 70°F -97°F

HOURS OBSERVED: 12:00 am to 4:00 pm  
 VISITORS ON SITE: Vinyard

**WORK DESCRIPTION:** RMCI has placed all but one of the area drains. They still require grading, pads and grates. They are also forming the sill walls at San Pedro. John is also filling the water harvesting tanks for a field water test tomorrow. Land Tek on site in the am backfilling some of their sleeve areas. Leescape as built their seat wall on the south side of the channel and on the west side of California. They have only the stain to complete the wall. They are moving their materials over to the north side to start that seat wall.



Qual Conn making repairs in the NB lanes of Comanche



RMCI forming sill walls, this picture at the NW quad of the bridge and the channel