



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	7/28/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless (II), Leescape, Bixby, Land Tek, D&R Tank
REPORT NO.	135	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 193 OF 274 CALENDAR DAYS (added by CO #5 – 14 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 8:00 am to 12:30 pm

WEATHER: 70°F -94°F

VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI cleaning out MH in preparation for air tests tomorrow. There are two men helping with the WQS including a welder. Peerless completed block on the "D" wall and also completed the excavation and rebar for footing on wall "B". They will pour tomorrow. Leescape continues to build seat wall on the west side of San Pedro on the south side of the channel. Bixby trenching for electrical to pole on the NW quad of the Comanche Bridge. Land Tek continues to trench the main line for irrigation between San Pedro and Comanche. They are placing dirt in between joints leaving joints and fittings open for pressure testing. They do not however feel that this trench requires compaction.



D&R Tank and RMCI continues to place skirt at WQS



Peerless building wall "D" above wall "C"