



# Daily Report

## HAHN ARROYO PROJECT – PHASE 1 – 2011

<b>REPORT DATE</b>	8/3/11	<b>PRIME CONTRACTOR</b>	RMCI
<b>COA PROJ. NO.</b>	527481	<b>SUB-CONTRACTORS</b>	Advantage, Peerless, Bixby, Leescape, Land Tek
<b>REPORT NO.</b>	139	<b>PROJECT MANAGER</b>	Pat Conley
<b>AMAFCA PROJ. NO.</b>	400 154001	<b>OTHER INSPECTOR(S)</b>	Rhonda Hice

### DAY 199 OF 276 CALENDAR DAYS (added by CO #6 – 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm  
 WEATHER: 69°F -92°F

HOURS OBSERVED: 7:30 to 10:30 am 2:00 to 4:00 pm  
 VISITORS ON SITE: Vinyard

**WORK DESCRIPTION:** RMCI has completed air testing from MH 4+49 to MH 13+20. All passing with mandrels pulled. Bixby backfilling on the east side of the Comanche. RMCI has one welder on site. Land Tek filling mainline irrigation for testing with a water tank. Peerless continues to work on wall "B". They are also compacting the last of Wall "C". Leescapes continues to build the seat wall adjacent to WQS on the south side of the channel.



Air testing at MH Sta 4+49 by RMCI