



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	8/9/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless, Leescape, Land Tek, Scotts Fence
REPORT NO.	143	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 205 OF 276 CALENDAR DAYS (added by CO #6 – 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
WEATHER: 72°F -100°F

HOURS OBSERVED: 8:00 to 11:00 and 1:00 to 4:30 pm
VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI cleaning, rubbing and thoro-coat on all recently placed sill walls. Also RMCI will be patching the sill wall adjacent to WQS. LandTek has passed pressure testing on both the mainline and the laterals placed in the median areas. They also removed the material from the mainline trench and processed material going back into trench in lifts. Vinyard on site to take densities. Scotts Fence on site in the am only painting pipe rail fence placed on the SW quad of the San Pedro Bridge. Leescapes continues to build seatwall on the south side of the channel adjacent to the WQS.



CT adaptor upstream side of the westerly tank. This area has been reset by the contractor and a new water test started in the tanks.



Peerless placing cap block on Wall "D" and clean up on Wall "C"