



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	8/10/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless,
			Leescape, Land Tek
REPORT NO.	144	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 206 OF 276 CALENDAR DAYS (added by CO #6 – 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm **HOURS OBSERVED:** 8:00 to 10:30 and 1:00 to 3:30 pm

WEATHER: 71*F -94*F **VISITORS ON SITE:** Vinyard, Randy Bennett w/ Advantage, COA

traffic maintenance stripping crews

WORK DESCRIPTION: RMCI compacting behind the sill walls recently placed. Also began grading on the north side of the channel between San Pedro and California. Land Tek compacted their main line irrigation trench between Comanche and California. They will place rock in median tomorrow. Leescape continues to build seatwalls on the south side of the channel adjacent to the WQS. They are on the third one. Peerless will be done today on walls "C" and "D" and will be moving down to work behind wall "B".



RMCI compacting behind the new sill wall at California



Leescapes building seatwalls on the south side of the channel adjacent to the WQS