



# Daily Report

## HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	8/11/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless, Leescape, Land Tek
REPORT NO.	145	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

### DAY 207 OF 276 CALENDAR DAYS (added by CO #6 – 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm  
 WEATHER: 70°F -90°F

HOURS OBSERVED: 8:00 am to 1:00 pm  
 VISITORS ON SITE: Vinyard

**WORK DESCRIPTION:** RMCI grading on the north side of the channel between San Pedro and California digging out for the base course fillet that runs along the channel. Land Tek working on their compaction on main line irrigation and placing cobble in the medians. Peerless began backfilling behind wall "B" today and laid out for the footing on wall "A". Leescape continues to build seatwalls adjacent to the WQS on the south side of the channel.



Land Tek placing 4-6" San Lazarus Cobble in the medians. COA crews painting stripes on Comanche.



RMCI grading on the north side of the channel and digging out to place base course fillet.