



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	8/15/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless, Leescape, HO
REPORT NO.	147	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 211 OF 276 CALENDAR DAYS (added by CO #6 – 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
 WEATHER: 68°F -94°F

HOURS OBSERVED: 8:00 am to 11pm
 VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI Backfilling at the water harvesting tanks and digging trench for water booster station. Peerless backfilling at wall "B" and pouring footing at wall "A". Leescape continues to build seat walls on the south side of the channel adjacent to the WQS. HO setting forms for SW on California at NW Quad of bridge. Gas Co of NM cut asphalt at Comanche crossing to cut and cap a tee on the mainline gas.



RMCI digging for water booster station west of Comanche



Gas Co of NM capping gas service under Comanche.