



# Daily Report

## HAHN ARROYO PROJECT – PHASE 1 – 2011

<b>REPORT DATE</b>	8/23/11	<b>PRIME CONTRACTOR</b>	RMCI
<b>COA PROJ. NO.</b>	527481	<b>SUB-CONTRACTORS</b>	Advantage, Peerless, Leescape, Guzman, HO
<b>REPORT NO.</b>	153	<b>PROJECT MANAGER</b>	Pat Conley
<b>AMAFCA PROJ. NO.</b>	400 154001	<b>OTHER INSPECTOR(S)</b>	Rhonda Hice

### DAY 219 OF 276 CALENDAR DAYS (added by CO #6 – 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm  
 WEATHER: 70°F -95°F

HOURS OBSERVED: 7:30 am to 4:30 pm  
 VISITORS ON SITE: Weekly progress meeting, meeting for the water booster station, Mountain States Crane and DP Tank

**WORK DESCRIPTION:** RMCI cleaning up on the south side of channel at Montgomery Park for the AYSO and Parks. At 10:00 am the water booster station was delivered to the site. The station was promptly set onto the slab prepared last week. Bixby on site working on wiring for the power riser and also attended the 3:00 pm meeting for the water booster station. Peerless completed pouring the footing for Wall "A" today at 1:00 pm. Block layers working behind the footing crew and backfill crews working directly behind them. Guzman grading at the pocket park. HO dug out trench for header curb on the south side of the pocket park and will pour tomorrow.



RMCI unloading the water booster station at Montgomery Park



Water Booster Station being placed on slab.