



Construction Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	8/26/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless, Leescape, Land Tek
REPORT NO.	156	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 222 OF 276 CALENDAR DAYS (added by CO #6 - 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
WEATHER: 69°F -93°F

HOURS OBSERVED: 8:00 to 10:00 and 12:30 to 3:30 pm
VISITORS ON SITE: Vinyard, Pat Conley

WORK DESCRIPTION: RMCI backfilling at the 3" DI on the south side of the channel in Montgomery Park. LandTek on site placing mainline irrigation pipe in the trench north side of the channel between San Pedro and California. They are waiting for more pipe to be delivered next week. Leescapes worked until noon on the seatwall at Station 12+00. Peerless continues to place block on Wall "A".



Land Tek cleaning trench for placement of irrigation main.



The grade and the elevation of this DI will be field fit at Station 26+79