



## Daily Report

### HAHN ARROYO PROJECT – PHASE 1 – 2011

|                  |            |                    |   |
|------------------|------------|--------------------|---|
| REPORT DATE      | 8/31/11    | PRIME CONTRACTOR   | RMCI                                      |
| COA PROJ. NO.    | 527481     | SUB-CONTRACTORS    | Advantage, Peerless, Leescape, HO, Scotts |
| REPORT NO.       | 159        | PROJECT MANAGER    | Pat Conley                                |
| AMAFCA PROJ. NO. | 400 154001 | OTHER INSPECTOR(S) | Rhonda Hice                               |

#### DAY 227 OF 276 CALENDAR DAYS (added by CO #6 – 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm  
WEATHER: 67°F -96°F

HOURS OBSERVED: 7:30 to 11:00 am and 1:30 to 3:00 pm  
VISITORS ON SITE: None.

**WORK DESCRIPTION:** RMCI rough graded for the low flow channel west of San Pedro. They continue to place gravel at the water booster station as they backfill. Leescape's grading and placing base course for the seatwall in the pocket park. HO not on site today they were rescheduled for tomorrow. Scotts Fence in the pocket park priming and painting pipe rail fence. Peerless placing drain line on Wall "A". Land Tek completed main line from west of San Pedro to California. They had a leak in the sleeve under San Pedro today and had it fixed in the pm. They will be pressure testing tomorrow.



Water Booster Station. RMCI placing gravel.



RMCI has reduced the size of their work area for the up coming AYSO.