



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	9/1/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless, Leescape, Cartesian, Land Tek
REPORT NO.	160	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 228 OF 276 CALENDAR DAYS (added by CO #6 - 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
WEATHER: 68°F -93°F

HOURS OBSERVED: 7:30 to 11:00 am and 1:30 to 3:00 pm
VISITORS ON SITE: None.

WORK DESCRIPTION: RMCI placing base course in the fillet area adjacent to the channel on the south side west of San Pedro. Leescapes began foundations for the seatwalls in the pocket park. Peerless backfilling behind the "A" wall at the east end and continues to place drain line going west. Land Tek pressure tested the main line from west of San Pedro to California, all passed. Bixby pulling wire from the riser on the east side of Comanche to the pedestal on the west side.



Leescapes building seat wall in the pocket park.



Peerless backfilling behind Wall
“A”.