



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	2/8/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	
REPORT NO.	16	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 23 OF 240 CALENDAR DAYS

DAY 23 OF 120 CALENDAR DAYS BID LOT NO. 2

CONTRACTOR WORK HOURS: 7 am- 3:30 pm

HOURS OBSERVED: 1.5 (Includes DFR)

WEATHER: Cloudy, 17°F - 42°F

VISITORS ON SITE: None

WORK DESCRIPTION: Contractor continues to remove concrete channel lining on both sides of the channel from 28+50 to 20+50 +/- leaving the bottom slab in place. With three trucks running most of the debris was removed today. (Some left upstream by California). All six project signs in place.
