



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	9/6/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless, Leescape, HO, Land Tek
REPORT NO.	162	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 233 OF 276 CALENDAR DAYS (added by CO #6 – 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
 WEATHER: 62°F -89°F

HOURS OBSERVED: 7:30 to 9:00 am and 12:30 to 4:30 pm
 VISITORS ON SITE: Weekly progress meeting, Vinyard

WORK DESCRIPTION: RMCI placing lines outside of the water booster station and preparing to pressure test. They are grading at California on the south side around the seatwall and grading around all the DI's. HO preparing subgrade for sidewalk on San Pedro and the low flow west of San Pedro on the north side of the channel. They poured curb and gutter today on San Pedro. Land Tek backfilling main irrigation line on the north side of the channel between San Pedro and California. Peerless continues to place drain line and backfill on Wall "A".



Land Tek backfilling on the north side of the channel.